


Monthly Progress Report

January 2025

Hempstead Union Free School District



Report prepared by Idris Mashriqi





Table of Contents

Section I – Program Summary

Section II – Work Progress January 2025

Section III – Work Projected for February 2025

Section IV – Progress Photos

Section V – Monthly Workforce Summary



Section I – Program Summary January 2025

Project List

- Hempstead UFSD Phase 1 Infrastructure Upgrades @ HS In Progress
 - Staircase railings upgrades.
 - Classroom wall upgrades per code.
 - Install eye wash stations.
 - Install new exhaust fans.
 - Install new kitchen Ansul system valves.



Section II - Work Progress January 2025

Hempstead UFSD – HS Priority Infrastructure Upgrades

- Total:
 - Started the removals and installation of new staircase railing in building
- IMC:
 - Completed 90% of installation of new gas detection system in boiler room.





Section III - Work Planned February 2025

Hempstead UFSD – HS Priority Infrastructure Upgrades

- Total:
 - Continue to remove existing staircase railings and install new railings in building A and move to building C.
- IMC
 - Install valves in mechanical rooms.
 - Install a louver on brick wall on 2nd floor.
 - Install remaining units from previous break work.
 - Fully complete gas detection system








Hempstead HS – Staircase railings








Hempstead HS – Staircase Railings







Hempstead HS – Staircase Railings







Hempstead HS – Gas Detection System







Hempstead HS – Gas Detection System








Hempstead HS – Gas Detection System



Section V – Workforce Summary – Company/Hours January 2025

Manpower Chart

▼ MANPOWER GRAPH





Hempstead Union Free School District January 2025

End of Progress Report